Schedule

Job: Veneta 3rd Street Water Line
Prepared By
Aaron Durbin

7

Durbin Excavating, LLC

Date Beginning 11/28/16

WORK ITEMS	WEEK 1							WEEK 2							WEEK 3							CONTRACTOR	
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
Date	11/27	11/28	11/29	11/30	12/1	12/2	12/3	12/4	12/5	12/6	12/7	12/8	12/9	12/10	12/11	12/12	12/13	12/14	12/15	12/16	12/17		
1 Mobilization		X	X																			Durbin	C
2 Erosion Control		X	X	X																		Durbin	C
3 Temp Direction Of Traffic		X	X																			Durbin	C
4 Surveying		X	X																			Durbin	C
5 Saw Cutting		X	X	X																		Durbin	C
6 Hot Tap		X	X																			Durbin	C
7 Water Line Installation		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		Durbin	C
8 Testing																X	X	X	X	X		Durbin	C
9 Asphalt Patching											X	X	X									Durbin	C

Scheduled Days of Work	X
Days Worked Performed	/
Work Behind Schedule	B

Indicate Critical Items With a "C"